

COMPLETION CERTIFICATE FOR TENDER WORKS

1	Name Of Work : Developmental and other works at Sidharthanagara in ward no 16	
2	Estimate Amount Rs 60.00 Lakhs	Technical sanction No: 1. CE/RRNZ/TS/130/2017-18 dated: 07.08.2017
3	Administration Sanction No: Head of Account: P3111 State Finance Commission United Grant Works	1. EE/RRND/AS/51/2017-18 dated:02.08.2017
4	Job Code: 016-18-000001	Name of Agency: M/s Sathya Borewell Cleaning
	Work order No:	EE/RRND/Wo. No/000027/2017-18 Dt: 21.11.2017
6	Agreement No and Date:	000027/2017-18 Date: 21.11.2017
7	Contract Value	Rs. 63,78,262/-
8	Total Cost of Works per Final Bill	Rs. 63,75,891/-
9	Percentage of Excess if any	
10	Date of Handing over site / Date of Commencement of Work	23.11.2017
11	Due Date of Completion	19.2.2018
12	Actual Date of Completion	05.2.2018
13	Details of Recording	MB No. 1493/12-13 Pg: 149240 to 149244
14	Penalty if any Levied for short Progress	-----
15	Whether the work has Satisfied the Tests by the Quality Control Organization	YES
16	Name of the Officer who took final measurement and also who inspected or passed the work and it was executed satisfactorily or otherwise	1. Assistant Engineer : Nagaraj 2. Assistant Executive Engineer: Nanjappa V 3. Executive Engineer: M Srinivas

[Signature]
Assistant Engineer
Ward 16

[Signature]
Assistant Executive Engineer
Yeshwanthpura Sub Division

[Signature]
Executive Engineer
Rajarajeshwari nagara Division

Chief Engineer